

# दिल्ली विकास प्राधिकरण

एकीकृत यातायात एवं परिवहन आधारीक संरचना  
(योजना एवं इंजीनियरिंग) केन्द्र

द्वितीय तल, विकास मिनार, आईपी एस्टेट, नई दिल्ली-110002,  
फोन नः- २३३७९०४२, ई.मेल: diruttipec@gmail.com



Delhi Development Authority

Unified Traffic & Transportation Infrastructure  
(Planning & Engineering) Centre

2nd Floor, Vikas Minar, I.P. Estate, New Delhi-110002  
Ph. No : 23379042, Email ID: diruttipec@gmail.com

No.F.1(2)2019/UTTIPEC/59<sup>th</sup> / D-44

Date : 21.02.2019

## MINUTES OF THE 59<sup>th</sup> UTTIPEC GOVERNING BODY MEETING HELD ON 29.01.2019 at 10.15 A.M. UNDER THE CHAIRMANSHIP OF THE HON'BLE LT.GOVERNOR OF DELHI.

The Meeting of 59<sup>th</sup> UTTIPEC Governing Body (G.B.) meeting was held on 29.01.2019 at 10.15 A.M. at Raj Niwas under the Chairmanship of the Hon'ble Lt. Governor. The list of members and special invitees, who attended this meeting, is enclosed as **Annexure 'A'**.

Member Secretary, UTTIPEC welcomed Hon'ble Lt. Governor/Chairman, UTTIPEC, Vice Chairman, DDA, other members and special invitees of the 59<sup>th</sup> UTTIPEC G.B. meeting.

### 1. Confirmation of minutes of the 58<sup>th</sup> meeting of Governing Body of UTTIPEC held on 14.12.2019.

The Minutes of 58<sup>th</sup> UTTIPEC G.B. meeting was circulated on 08.01.2019 and no observation was received. Accordingly, Minutes of 58<sup>th</sup> G.B. meeting were confirmed.

### 2. Presentation on the status of implementation of MMI Plans of metro stations.

UTTIPEC made a detailed presentation on the status of implementation of MMI plans by executing agencies (DMRC & PWD) on the basis of site inspection in respect of six metro stations. The specific decisions taken in respect of each metro station is as follows:

#### a) Kashmere Gate Metro Station (MMI Plan approved by GB on 23.11.16)

Executing Agency: **DMRC**

**Status of implementation of MMI Plan:**

Components of MMI	Status
Drop off & Pick Up point	Implemented
Pedestrian Zone	Partially Implemented
Bus stop/ Bus Bay	Partially Implemented
Table Top	Not Implemented
Traffic calming	Not Implemented
Park & Ride Facility	Implemented
Public toilets	Partially Implemented
Kiosks	Not Implemented
Landscaped Area	Not Implemented
<b>Summary</b>	
<b>Approx. completion</b>	<b>25%</b>

